

# CONSTRUCTION UPDATE

SCHOOL DISTRICT OF  
BROWN DEER

INSPIRE · INNOVATE · LEAD



## School District of Brown Deer

December 21st, 2018

### SAFETY:

**Please continue to be mindful of the restricted areas as construction activities progress**

### PROGRESS THIS WEEK:

#### Elementary School

- Bearing CMU wall erection started this week
- Concrete footings and foundation walls at East additions progressing
- Prep for interior plumbing began this week

#### Middle/High School

- Water proofing of East walls completed
- Backfilling of soil material progressing at North and East elevations
- Concrete footings for site retaining wall completed this week
- Concrete wall forming for site retaining wall began this week

### GOALS NEXT 2 WEEKS:

#### Elementary School

- Completion of concrete footings at East additions
- Completion of concrete foundation walls at East additions
- Completion of CMU bearing walls
- Interior underground plumbing install

#### Middle/High School

- Completion of Retaining wall
- Backfilling of soil at both additions and retaining wall
- Masonry to Begin



MHS - Completed "Tall Walls"



ES - Erection of CMU Bearing Walls



MHS - Footings for Retaining Wall